



Overview of work completed June 1 -12 2026

- Working the berms for new Cells 1 and 2
- Worked on installing process piping
- Continued lowering the air line that did not have adequate cover
- Continued work on the recycle line
- Connect the blowers to the air line
- Insulated the building

Finished lowering
the air line



Continued work on the recycle line



Installed some process pipe



Set most of the
manholes



Work on the building shell punchlist



Connecting the
blowers to the air
line



Sludge is
drying out
Plan to start
hauling
again
next week



Lowered the road a bit and harvested the material for the berms



Road as adjusted.

The vertical culvert is on top of an old monitoring well RVE found that will work for dewatering if needed and as one of the required piezometers.



Groundwater is still up



Building Insulation (Interior Wall)





Upcoming Work for the Week Ahead

- Continue work on the berms and shaping Cells 1 and two
- Remove more sludge
- Drywall the building
- Continue process piping installation