

Overview of work completed

- Working the berms for new Cells 1 and 2
- Hauled some sludge to Whinnery's
- Preliminary installation of blowers
- Worked on Solar Tubes



Blowers Arrive



Blower Placement



All 4 blowers
set in close
to the final
position



Removing sludge from the new cells



Working to dry the sludge



Applying the sludge



Work on Solar Tubes



Bottom Layout of Cells 1 and 2 (see orange paint)



Building Berm





Schedule

- Continue to work on building the berms for Cells 1 and 2
- Work on the building to finish the shell, solar tubes and a small punchlist
- Connect the blowers
- Insulate and Paint the building interior
- Once the berms are all constructed can begin installing piping and wiring.

