

CONSOLIDATED CONSULTING SERVICES

Staff Report

SUBJECT: Wastewater Update

Prepared by: Joanne Fagan

Date: February 2, 2026

WWTP Construction

The only on site work completed in the last month or so has been a bit more electrical work and some minor building details. RVE said a couple of weeks ago they are hoping to restart onsite work in mid March if weather allows. We are trying to coordinate things so the blowers arrive about when RVE returns.

RVE is expected to submit a change order for a main disconnect in the coming days. It was far less expensive to use a main disconnect that was separate from the automatic transfer switch rather than incorporate it into the transfer switch.

Submittals

We received a submittal for the genset and have provided some comments. The electrical engineer is also reviewing it and should have his comments in this week. We hope to get a response from Cummins in the coming week.

We have also been working with the cover people, IEC, on the layout for the covers. They are ready to get to work, but we are waiting for a resubmittal from SSI, the aeration supplier, to ensure the layout works for them.

RVE still needs to complete some submittals including the slide gates, outlet boxes, grates, snow rails, sludge annual report, mixer, etc.

We would be glad to address any questions about the project at the meeting on the 7th.

Thanks