

# CONSOLIDATED CONSULTING SERVICES

## Staff Report

SUBJECT: Wastewater Update

Prepared by: Joanne Fagan

Date: March 2, 2026

### WWTP Construction

The new double door was installed on the south side of the building and the building subcontractor has closed off the openings for the overhead doors. They are waiting for some replacement parts for the solar tubes to finish off the roof which at least in theory have been shipped to the site. To be able to start on the building interior, they need to get the rough in plumbing completed and inspected.

Work on the treatment cells (ponds) is likely to start next week with mobilization of some equipment and starting to frost protect some work areas.

### Submittals

The submittal for the generator set has been approved. We are waiting to learn more about delivery times.

We also approved the submittal for the submerged aeration system from SSI for the cell 1 and part of cell 2 (the H shaped structures that sit on the floor). The final layout of the aeration system has been shared with the cover people and they are working on their shop drawings.

RVE still needs to complete some submittals including the slide gates, outlet boxes, grates, snow rails, etc.

We are glad to address any questions about the project at the meeting on the 4th.

Thanks

